

Waranga Rail Trail

Project Update - Nov 2024

Construction of the 10km gravel section of the Waranga rail trail, from the Bendigo - Murchison Road crossing to Channel Inlet Road is in full swing. The bottom "sub-base" layer has been installed along a majority of the paths length, and the top "base" layer commenced this week. Repairs to six VicTrack bridges is also underway, and installation of the path's drainage culverts is almost complete. Native plantings have also been undertaken in areas where residences are close to the trail for added privacy

These works are scheduled to be completed in March 2025.



Construction of the asphalt path in Rushworth will re-commence at the end of November. Pausing the works for several months has given the sub-base sufficient time to dry and strengthen. It recently passed the required proof roll test so the base layer and asphalt can now be installed. These works are scheduled to be completed in December 2024

If you have any questions or concerns, please contact Campaspe Project Manager Paul Arthurson using the details listed below



Keep up to date at www.campaspe.vic.gov.au or scan the QR Code

Project Manager - Paul Arthurson
p.arthurson@campaspe.vic.gov.au
Campaspe Shire Council 1300 666 535

