

# Waranga Rail Trail

## Project Update - July 2024

Works on the Rushworth section of the Waranga Rail Trail project are progressing. Several soft spots were encountered along the path alignment, so construction of the path was put on hold while these were rectified (image below). Path drainage improvements were also completed at the same time.



Contractor, Earthworks Civil & Construction (ECC) expect to complete the following activities over the next few weeks:

- Installation of the geofabric layer, rock sub-base and base, for the Asphalt path.
- Commence construction of the Bendigo - Murchison Road crossing

Council has also asked ECC to undertake drainage improvement works at the High Street end of the Rail Trail.

Work on the Rushworth section of the Waranga Rail Trail is now scheduled to be completed early September 2024.

Council have also advertised the construction tender for the remainder of the Waranga Rail Trail works, including the repair of 6 x bridges and installation of 10km of gravel trail to Channel Inlet Road



Keep up to date at [www.campaspe.vic.gov.au](http://www.campaspe.vic.gov.au) or scan the QR Code

Project Manager - Paul Arthurson  
[p.arthurson@campaspe.vic.gov.au](mailto:p.arthurson@campaspe.vic.gov.au)  
Campaspe Shire Council 1300 666 535

