

Waranga Rail Trail

Project Update - February 2025

Construction of the second stage of the Waranga Rail Trail is on track to be completed by the end of March 2025. The new trail will then be opened to the community in early April following final inspections and contractor demobilisation.

A large majority of the 10km gravel path, extending from the Bendigo - Murchison Road crossing to Channel Inlet Road, has been completed.



Repairs to a large three cell culvert was completed in January (image above), and repairs to six VicTrack bridges are also underway. Three of the bridges require new concrete decks. These are being manufactured throughout February and are expected to be installed in mid March. The contractor, Northern Constructions Group, are also installing safety balustrading, regulatory signage, fencing and bollards.

Please note that the gravel section of the Waranga Rail Trail is still closed to the public. Construction fencing, flagging and signage has been installed at all bridges and road access points. Council kindly asks the public to stay off this path until construction of the Waranga Rail Trail is complete.

Project Manager - Paul Arthurson
p.arthurson@campaspe.vic.gov.au
Campaspe Shire Council 1300 666 535

Keep up to date at
www.campaspe.vic.gov.au
or scan the QR Code

